

**VILLAGE OF PIONEER - Clear Fork Drive, Pioneer Avenue, Briarwood Lane and Toledo Western Parkway Reconstruction**

PIONEER, OHIO

**PRE-BID QUESTIONS AND RESPONSES**

<b>Number</b>	<b>Date</b>	<b>Bidder</b>	<b>Question</b>	<b>Response</b>
1	7/3/2018	Gerken Paving, Inc.	With the magnitude of limestone required and daily contractor needs, would you consider allowing us to provide limestone 304's from two locations, both of which are approved and certified by ODOT?	Two approved locations are acceptable.
2	7/3/2018	Gerken Paving, Inc.	We have a large stockpile of a washed no. 57 uncrushed gravel. Would you allow us to quote and supply that for the pipe bedding, instead of the washed no. 8 gravel uncrushed?	Washed no.57 uncrushed gravel is acceptable for pipe bedding
3	7/5/2018	S&S Directional Boring	Can Certa-lok RJ-900 pipe be used?	8" PVC Sanitary Force Main, Directional Bore to be changed to DR-18 Certi-lok C900,RJ pipe.
<p><b>Questions as of 7/5/2018</b>  <b>Questions will be accepted until 4:30p.m on Monday July 9, 2018.</b></p>				
4	7/9/2018	Edward Kelly & Sons	What is the existing waterline material for the project?	To the best of our knowledge, all existing waterline on the project is transite.
5	7/9/2018	Edward Kelly & Sons	Is the waterline looped?	The waterline dead ends at the intersection of Lakeshore and US 20. This will need to be considered for final connections.
6	7/9/2018	Edward Kelly & Sons	Trench compaction testing requirements.	Third party compaction tests of trenches will not be required. Compaction to be witnessed by inspector. Trenches to be proofrolled under direction of engineer during subgrade construction.
7	7/9/2018	Edward Kelly & Sons	What clearing and grubbing is required for item 35?	There will be clearing and grubbing of trees and brush for storm line installation on sheet C2.4 through C2.8. Any additional items that need to be removed to complete project are also included.
8	7/9/2018	Edward Kelly & Sons	Do you know of any place for excess dirt?	No, we do not have any contacts. Contractors responsibility to find dump site.
9	7/9/2018	Edward Kelly & Sons	What is the make of the existing force main? Is there wiggle room for the new force main where lines are close?	The existing forcemain is PVC. Proposed location can be moved to aid in clearance with existing force main as long as other conflicts are avoided.
10	7/9/2018	Edward Kelly & Sons	Can you clarify Clearing and Grubbing in Bid Alternate No. 2?	Bid alternate 2 is the just the cost of clearing and grubbing of the entire 30' wide Village property from the east side of St. Joe river to County Road 15. Do not include difference in pipe cost as this will be based on unit prices for pipe.
11	7/9/2018	Edward Kelly & Sons	Can we close the road daily during construction?	The road can be closed to through traffic daily but it's the contractors responsibility to notify emergency services of closures. Access shall be maintained to all residences at all times and street opened nightly.

12	7/9/2018	Edward Kelly & Sons	Will Bell Engineering be giving a price on staking	Bell Engineering will not be staking project.
13	7/9/2018	Edward Kelly & Sons	Are there known conflicts involved in the sanitary tap lowering line item?	Sanitary tap elevations and locations are not exactly known. Previous jobs have resulted in sanitary lowerings prompting this item to be bid.
14	7/9/2018	Edward Kelly & Sons	Requirements for existing storm running parallel to proposed on sheets C2.4-C2.6	Proposed catch basins are to be placed on existing line. Lines upstream of catch basins to be connected, lines downstream of basins to be plugged with brick and mortar. At locations of existing storm line removal, ends of existing line to be plugged with brick and mortar and laterals to be connected to proposed storm.
<p><b>Questions as of 7/9/2018</b>  <b>No Further Questions will be responded to prior to Bid Opening.</b></p>				