

Engineer's Official Bid Form - South State Street- Bid Alternate #2

Item	ODOT CMS Item	Description	Unit	Quantity	Unit Price	Estimated Cost
WATERWORKS						
1	638	12" PVC C900 WATER LINE WITH SAW CUT	LIN FT	711		
2	638	FIRE HYDRANT ASSEMBLY	EACH	1		
3	638	12" GATE VALVE	EACH	2		
4	638	12"X12"X8" TEE	EACH	1		
5	638	8" PVC C900 WATER LINE	LIN FT	57		
6	638	8" GATE VALVE	EACH	1		
7	638	8" 45 DEGREE BEND	EACH	2		
8	638	RESIDENTIAL WATER TAP (SHORT WITH CURB STOP)	EACH	1		
9	638	REMOVE EXISTING HYDRANT	EACH	1		
DRAINAGE						
10	611	NO. 3A MODIFIED STORM CATCH BASIN	EACH	2		
11	611	12" STORM SEWER, TYPE B	LIN FT	26		
12	611	15" STORM SEWER, TYPE B	LIN FT	20		
PAVEMENT						
13	201	CLEARING AND GRUBBING (INCLUDES REMOVAL OF OBSTRUCTIONS PER ITEM 202)	LUMP	1		
14	203	EXCAVATION INCLUDING EMBANKMENT	LUMP	1		
15		SAW CUTTING FOR CURB	LIN FT	717		
16	204	SUB-GRADE COMPACTION & PROOF ROLLING	SQ YD	423		
17	304	AGGREGATE BASE, 12" THICK	CU YD	97		
18	305	CONCRETE BASE COURSE	CU YD	9		
19		COLD MIX TEMPORARY DRIVING SURFACE	CU YD	5		
20	605	6" UNDERDRAINS	LIN FT	717		
21	609	CONCRETE CURB & GUTTER, TYPE 2	LIN FT	717		
22	SPECIAL	TENSAR GEOTEXTILE GRID, BX1200	SQ YD	144		
23	712	ODOT TYPE D WOVEN SUBGRADE FABRIC	SQ YD	144		
24	511	CONCRETE DRIVE REPAIR	SQ FT	2428		
25	SPECIAL	ASPHALT DRIVE REPAIR	SQ FT	105		
26	511	4" SIDEWALK	SQ FT	2588		
27	SPECIAL	STONE DRIVE REPAIR	SQ FT	235		

MISCELLANEOUS						
28	611	4" TO 15" CONDUIT (TILE) REPAIR-TO BE USED AS DIRECTED BY ENGINEER	LIN FT	100		
29	611	LARGER THAN 15" CONDUIT (TILE) REPAIR-TO BE USED AS DIRECTED BY ENGINEER	LIN FT	10		
30	614	MAINTENANCE OF TRAFFIC	LUMP	1		
31	623	CONSTRUCTION LAYOUT STAKING	LUMP	1		
32	624	MOBILIZATION	LUMP	1		
33	SPECIAL	CONCRETE DRIVE/SIDEWALK REMOVAL	SQ FT	3175		
34	604	ADJUST EXISTING MANHOLE TO GRADE	EACH	2		
EROSION CONTROL						
35	659	FERTILIZER	TON	0.1		
36	659	SEEDING AND MULCHING, CLASS 1 LAWN MIXTURE	SQ YD	1186		
37	659	TEMPORARY EROSION CONTROL SEED, CLASS 7 MIXTURE	SQ YD	200		
38	832	DANDI BAG AT CATCH BASIN, AS PER PLAN	EACH	2		
39	832	SILT FENCE, AS PER PLAN	LIN FT	500		
TOTAL UNIT PRICE BID						